



Nagar Palika Parishad Modinagar

(Project Management System)



Logged in As:- ULBModinagar

An e-Governance Application under AMRUT Reforms,GoUP

[Dashboard](#) / [Update Progress & Beneficiary](#)

[Update Progress & Add Beneficiary](#)

Projects-List(ALL)

All Cost is in Lakhs

S.No.	Project ID	Project Name	Financial/SAAP Year	A & F Cost	A & F Date	Tender Cost	Tender Date	Sanctioned Cost	Sanction Date	Start Date	Completion Date	Packages	Action
1	06900005	Modinagar Sewerage (Phase-1)	2015-2016	6227.25	25-02-2017	5570.26	13-09-2017	6227.25	17-03-2017	01-02-2018	31-01-2020	PKG8,PKG9,	Fill Progress View Progress View Ben.=0 View Asset on Map
2	06900004	Park Modipone Colony	2016-2017	0.00		8.05	30-11-2016	8.05	21-12-2016	26-12-2016	21-03-2017	PKG7,	Fill Progress View Progress View Ben.=0 View Asset on Map
3	06900003	Panth Park	2016-2017	12.12		12.11		12.11	18-11-2015	30-12-2015	26-05-2016	PKG6,PKG5,	Fill Progress View Progress View Ben.=0 View Asset on Map
4	06900002	Balmiki Park	2016-2017	47.43		44.59	16-09-2017	44.59	21-03-2018			PKG4,PKG3,	Fill Progress View Progress View Ben.=0 View Asset on Map
5	06900001	Parks and Green Spaces	2016-2017	25.70		23.90	19-09-2017	23.90	21-03-2018			PKG1,	Fill Progress View Progress View Ben.=0 View Asset on Map

[e-NagarSewa, Uttar Pradesh](#)



Nagar Palika Parishad Modinagar

(Project Management System)

An e-Governance Application under AMRUT Reforms,GoUP

Print Date: 17-04-2019

Project Details

Project ID	Project Name	Financial Year	Funds From
06900005	Modinagar Sewerage (Phase-1)	2015-2016	AMRUT
Project Creation Date	A & F Cost	A & F Date	Tender Cost
03-04-2019	6227.25	25-02-2017	5570.26
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion
6227.25 (in Lakhs)	17-03-2017	01-02-2018	31-01-2020

Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG8(Development of DDU Park)	Park	100	Per.	NPP Modinagar	Shri Anuj Kaushik	9410603533	M/s Shivam Contractor	9557500957
2	PKG9(null)	Sewerage	1	Nos.	E.E. A.P.D. U.P. Jal Nigam, Ghaziabad	Ravindra Singh	7599201516	M/s. H.N.B. Engineers Pvt. Ltd., Pune	9650193887

Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG9	0	01-02-2018	A	
2	PKG9	1022	03-04-2019	B	Due to land dispute Work started for 3 months delay. Work in Progress.

Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG9	0	Nos.	01-02-2018	A	
2	PKG9	0	Nos.	03-04-2019	B	Due to land dispute Work started for 3 months delay. Work in Progress.

Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for Work Start.

B stands for Work Progress.

C stands for Work Complete.



Nagar Palika Parishad Modinagar

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 17-04-2019

Project Details

Project ID	Project Name	Financial Year	Funds From
06900004	Park Modipone Colony	2016-2017	ULB Funds
Project Creation Date	A & F Cost	A & F Date	Tender Cost
21-04-2018	0.00		8.05
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion
8.05 (in Lakhs)	21-12-2016	26-12-2016	21-03-2017

Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG7(null)	Park	100	Per.	NPP Modinagaar	Mr. Anuj Kaushik	9410603533	M/s Ajay Kumar Vats	9897181252

Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG7	0	26-12-2016	A	
2	PKG7	8.05	21-03-2017	C	

Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG7	0	Per.	26-12-2016	A	
2	PKG7	100	Per.	21-03-2017	C	

Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.



Nagar Palika Parishad Modinagar

(Project Management System)

An e-Governance Application under AMRUT Reforms, GoUP

Print Date: 17-04-2019

Project Details

Project ID	Project Name	Financial Year	Funds From
06900001	Parks and Green Spaces	2016-2017	AMRUT
Project Creation Date	A & F Cost	A & F Date	Tender Cost
17-04-2018	25.70		23.90
Sanctioned Cost	Sanction Date	Start Date	Exp. Date Completion
23.90 (in Lakhs)	21-03-2018		

Package Details

S.No.	Package ID	Project Type	Target	Target Type	Agency Name	Agency Officer Name	Agency Officer Mobile	Contractor Name	Contractor Mobile
1	PKG1(Beautification of S.J.P. Park)	Park	100	Per.	Nagar Palika Paarishad Modinagar	Mr. Anuj Kaaushik	9410603533	M/s Royal Infra. Power Corporation	7217363331

Financial Progress Report

S.No.	Package ID	Amount(in Lakhs)	Date	Status	Remark
1	PKG1	6.02	01-06-2018	A	
2	PKG1	6.02	26-11-2018	B	

Physical Progress Report

S.No.	Package ID	Target	Target Type	Date	Status	Remark
1	PKG1	20	Per.	01-06-2018	A	
2	PKG1	50	Per.	26-11-2018	B	

Beneficiary Progress Count

S.No.	Package ID	Beneficiary Count
-------	------------	-------------------

Note:-

A stands for **Work Start**.

B stands for **Work Progress**.

C stands for **Work Complete**.